



Control of Asbestos Regulations 2012

Health and Safety Executive

Notification of asbestos work

To improve the management of licensed asbestos work through auditing by the asbestos industry, HSE may share limited data provided on the ASB5 form with trade associations and relevant bodies. The data shared will be limited to: name of licensee, licence expiry date, site location, dates of work, nature of work

Notification Number: 117D9B9C0A Submitted Date: 18/02/2026

About you and your licence

Notification type	This is a NEW notification
Licence number	252606116
Expiry date	03/02/2027
Licence holder name	Total Asbestos Control Limited
Address	6 Graphite Business Park Graphite Way Hadfield GLOSSOP Derbyshire SK13 1QH
Phone Number	07826257653
Email	steve@tac.ltd

Job details

Name of company contracted to	Calida Hartley
Phone number of company contracted to	07709 418 684
Contact name at company contracted to	Mrs Calida Hartley
Site address	Grindleford Model Laundry HOPE VALLEY Derbyshire S32 2HG
Multiple site addresses	No, there are not multiple site addresses
In which local authority is the site address (Country, Geographical Area, Local Authority)	England, Derbyshire, Derbyshire Dales

Exact work location or description of where on premises work is to be carried out
Within Main building, Ground Floor

Person preparing plan of work	Mr STEPHEN WINTERBOTTOM
Mobile number	07826257653
Site supervisor	Mr Tony Bertenshaw
Mobile number	07472 589 460

Timing and duration of work

Actual start date of set up on site	04/03/2026
-------------------------------------	------------

Notification Number: 117D9B9C0A

Expected finish date of work	20/03/2026
Waiver required?	No, this notification does not require a waiver
Duration of work (no days)	17
Job start and finish times	0700-1800 Mon-Fri 0800-1500 Sat/Sun
Night working	No, night working is not involved
Weekend working	Yes, weekend working is involved
Significant cessation / pause	No, there will not be a significant cessation or pause during the work

About the work

ACM Type	Asbestos insulation
Work to be undertaken	Removal Decontamination
General condition of asbestos material	Poor
Main type of asbestos	Chrysotile Amosite Crocidolite

Details of the type of work to be undertaken, general condition and main type of asbestos
Removal and disposal of asbestos containing pipework via wrap and cut method, followed by environmental clean and removal and disposal of AC ceiling panels under fully controlled conditions.

Total Size of job (area or volume)	928.86m3
Minimum number of person employed per shift	2
Maximum number of person employed per shift	5
Who is appointing the analytical organisation used for the four-stage clearance?	Licensed contractor
How many enclosures are covered by this notification and stated in the Plan of Work?	1

Control measures and risks

Control measures used to reduce exposure	BS8520 controlled wet strip Shadow vacuuming Wrap and cut Decontamination Enclosure of work under negative pressure RPE
How the work will be supervised and monitored	Using viewing panels Via CCTV

Notification Number 117D9B9C0A

Non-asbestos risks Yes, there are non asbestos risks that make the asbestos work more difficult

Details of non-asbestos risks
WAH

Special premises No, the asbestos removal is not taking place on special premises
Enforcing authority The enforcing authority is - HSE

Notifier contact details and declaration

Declaration I declare that an ACoP compliant plan of work has been prepared

Notifier name Mr STEPHEN WINTERBOTTOM
Position Director